

**Camp
Luther-Peebly**

ADT 0

Five Year County Plan

Programming Resolution

Federal Job #

State Job Piece #

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Finished x 9-5-13

Unfinished

Applied for

Funding

CED 2013--\$20,000.00

Comments

Money was used to rent dozer and buy tin horns.

**Charter Oak
Douglas-Westminster**

ADT 1,106 11/5/14

Five Year County Plan

Programming Resolution x 12/14/12

Federal Job # J3-0211(004)AG

State Job Piece # 30211(04)

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Funding

Comments

Applied for ACOG TIP 12/17/12--score 18.639

Applied for ACOG TIP 12/16/13--score 19.020 Total cost estimate \$785,000.00

Applied for ACOG TIP 12/15/14--scored _____

Finished

Unfinished

Applied for x

**Charter Oak
I-35-Douglas**

ADT 654 10/30/12

Five Year County Plan

Programming Resolution x 10/15/2010

Federal Job # J2-8276(004)AG

State Job Piece # 28726(05)

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Finished

Unfinished x

Applied for

Funding

CIRB 2015-\$250,000 Engineering

ACOG TIP 2016 for \$583,200

Need \$145,800 for match

Comments

Preliminary cost estimate \$1,950,000.00. Applied for ACOG TIP 12/17/12 to increase money--points 18.243

After project is engineered in 2013 we will have more points for Dec. 2013 TIP.

Interviewed engineers and selected Brawley--3/5/12

Applied for ACOG TIP 12/16/13 to increase money--points 17.567

Total cost estimate \$2,375,000

Applied for ACOG TIP 12/15/14--scored ____

**Charter Oak
Luther-Dobbs**

ADT 212

Funding

Five Year County Plan

Programming Resolution

Federal Job #

State Job Piece #

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Comments

Applied for 2015 REAP (Pop. 530)--Scored: 58 (10 point deduction for last year's REAP)

Finished

Unfinished

Applied for x

**Choctaw north of Prairie Grove
Circle # 218
Bear Creek**

ADT

Five Year County Plan x

Programming Resolution

Federal Job #

State Job Piece #

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Funding

Comments

Finished

Unfinished

Applied for

**Choctaw north of Waterloo
Circle # 222**

ADT

Five Year County Plan

Programming Resolution

Federal Job #

State Job Piece #

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Funding

BR-\$525,724.00

Comments

Finished x

Unfinished

Applied for

**College
Midwest-SH 33**

ADT 250

Funding

Five Year County Plan

Programming Resolution

Federal Job #

State Job Piece #

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Comments

Applied for 2015 REAP (Pop. 2464)--Scored: 58 (10 point deduction for last year's REAP)

Finished

Unfinished

Applied for x

**CR 75 west of Luther
Circle # 77
Creek**

ADT 29 (4/29/13)

Funding

Five Year County Plan

Programming Resolution

Federal Job #

State Job Piece #

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Comments

Need to change CIRB funding in April, 2015, from CN 90 to this bridge.

Finished

Unfinished x

Applied for

**CR 76 east of Peebly
Circle # 90
Creek**

ADT 25

Five Year County Plan

Programming Resolution

Federal Job # 29885(05)CT

State Job Piece #

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Finished

Unfinished x

Applied for

Funding

CIRB 2018--\$200,000 Construction

Comments

This funding needs to be changed over to Circle #77 in April, 2015.

**Dobbs 1/4 mile south of Camp
Circle # 240
Bear Creek**

ADT

Five Year County Plan x

Programming Resolution

Federal Job #

State Job Piece #

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Funding

Comments

Finished

Unfinished

Applied for

**Douglas
SH 105-SH 33**

ADT 109

Funding

Five Year County Plan

Programming Resolution

Federal Job #

State Job Piece #

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Comments

2013 REAP score 69

2014 REAP score 68

Finished

Unfinished

Applied for x

**Douglas
Waterloo-Forrest Hills**

ADT 4451

Five Year County Plan x

Programming Resolution x 2/26/2010

Federal Job # STP-142C(206)AG

State Job Piece # 28050(04)

Plans x

Plan in Hand Mtg x June 10, 2011

Right of Way x June 16, 2011

Environmental Forms sent to Mitch

Bid Award Date 5/6/2013

Finished x 10-9-13

Unfinished

Applied for

Funding

2013 \$1,244,400--ACOG TIP

2013 \$310,000 CIRB Match money

Comments

Preliminary cost estimate \$1,525,000

**Forrest Hills (No Name)
Midwest to Pine**

ADT 600

Five Year County Plan

Programming Resolution

Federal Job #

State Job Piece #

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Finished x 11/16/12

Unfinished

Applied for

Funding

\$102,101.50 local funds for construction (Hospital Funds)

Comments

**Green Oaks Way
&
Cedar Lane**

ADT 377

Five Year County Plan x 3/24/14

Programming Resolution

Federal Job #

State Job Piece #

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Finished

Unfinished x

Applied for

Funding

2014 CDBG--\$98,680.00

County Match--\$74,750.00

County Inkind--\$47,890

Comments

Grant has been awarded

**Indian Meridian
SH 105-Industrial**

ADT 147

Funding

Five Year County Plan

Programming Resolution

Federal Job #

State Job Piece #

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Comments

2013 REAP score 67

Finished

Unfinished

Applied for x

**Indian Meridian south of Seward Rd.
Circle # 226
Creek**

ADT 100

Five Year County Plan

Programming Resolution

Federal Job # 29886(05)CT

State Job Piece #

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Funding

CIRB 2018--\$200,000 Construction

Comments

Finished

Unfinished x

Applied for

**Luther
Prairie Grove-SH 105
(Phase 3; 2 miles)**

ADT 119

Five Year County Plan

Programming Resolution

Federal Job #

State Job Piece #

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Finished

Unfinished x

Applied for

Funding

CIRB 20__--\$ _____ Engineering 29367(08)

CIRB 20__--\$ _____ Utilities 29367(09)

CIRB 20__--\$ _____ ROW 29367(10)

CIRB 20__--\$ _____ Construction

Comments

**Luther
Seward-Prairie Grove
(Phase 2; 3 miles)**

ADT 119

Five Year County Plan

Programming Resolution

Federal Job #

State Job Piece # 29367

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Finished

Unfinished x

Applied for

Funding

CIRB 2017--\$200,000 Engineering 29367(08)

Part of this engineering cost was paid for in Phase 1

CIRB 2018--\$100,000 Utilities 29367(09)

CIRB 2018--\$100,000 ROW 29367(10)

Comments

**Luther
Waterloo-Seward
(Phase 1; 5 Miles)**

ADT 340

Five Year County Plan

Programming Resolution

Federal Job #

State Job Piece # 29367

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Finished

Unfinished x

Applied for

Funding

CIRB 2015--\$627,278 Engineering 29367(05)

CIRB 2016--\$100,000 ROW 29367(07)

CIRB 2016--\$100,000 Utilities 29367(06)

CIRB 2017--\$3,000,000 Construction 29367(04)

Comments

**11-5-13 Interviewed for engineer. Awarded to
Mehlburger/Brawley.**

**Letter notifying landowners of environmental study was sent 9
-15-14**

Midwest
Charter Oak to Forrest Hills (No Name)

ADT 1098

Five Year County Plan

Programming Resolution

Federal Job #

State Job Piece #

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Finished x 8/1/14

Unfinished

Applied for

Funding

\$200,000 local funds for construction (Hospital Funds)

Comments

Paved on August 1, 2014 by Atlas. 3" of Type B asphalt, 22' wide.

Midwest
CR 76-1.3 miles south

ADT 249

Five Year County Plan

Programming Resolution

Federal Job #

State Job Piece # 04-2014-16

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Funding

REAP-\$81,629.00

Comments

2014 REAP score 69

Finished

Unfinished x

Applied for

Midwest
SH 105-Industrial; west to I-35

ADT 634 11/11/13

Five Year County Plan

Programming Resolution x 12/14/12

Federal Job # J3-0210(004)AG

State Job Piece # 30210(04)

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Funding

Comments

Applied for ACOG TIP in 12/17/12--scored 15.735 It is a Major Collector-Highway that connects a Minor Arterial-Highway with a state Highway.

Applied for ACOG TIP in 12/16/13--scored 15.794. Total cost estimate \$700,000.00

Finished

Unfinished

Applied for x

**Midwest
SH 105-University
(chip seal)**

ADT 572

Five Year County Plan

Programming Resolution

Federal Job #

State Job Piece #

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Funding

REAP 2008-\$17,751.93

Comments

Finished x

Unfinished

Applied for

**Midwest
SH 33-1 mile north**

ADT 536

Five Year County Plan

Programming Resolution

Federal Job #

State Job Piece #

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Finished x 6/11/13

Unfinished

Applied for

Funding

\$69,500--2012 REAP

Comments

Total project cost--\$121,012.35

2012 REAP score 84

**Midwest
Simmons to Charter Oak**

ADT 318

Five Year County Plan

Programming Resolution

Federal Job #

State Job Piece #

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Finished x 2/22/12

Unfinished

Applied for

Funding

\$91,688.96 local funds for construction

Comments

Pavement markings were done 10/5/12

This money came from a County CD. Commissioners voted to cash it on 6/30/11. District 2's share was \$165,727.28 from the CD.

**Midwest
Waterloo to Simmons**

ADT 1532

Five Year County Plan

Programming Resolution

Federal Job #

State Job Piece #

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date 5/31/2012

Finished x 6/22/2012

Unfinished

Applied for

Funding

\$90,134.54 local funds for construction

Comments

Pavement markings were done 10/5/12

This money came from a County CD. Commissioners voted to cash it on 6/30/11. District 2's share was \$165,727.28 from the CD.

Pavement Markings
Douglas-Forrest Hills to Waterloo
Pine-Seward to Charter Oak

ADT 4451

Five Year County Plan

Programming Resolution x 1/24/2011

Federal Job # STPG-142C(228)AG

State Job Piece # 28537(04)

Plans x

Plan in Hand Mtg

Right of Way x

Environmental x

Bid Award Date July, 2011

Finished x 9/26/11

Unfinished

Applied for

Funding

\$13,656.00-STP UZA

Comments

Preliminary cost estimate \$100,000

**Pavement Markings
Lazy E Road
I-35 to Westminster**

ADT 2418

Five Year County Plan

Programming Resolution x 2/26/10

Federal Job # STPG-142C(203)AG

State Job Piece # 27800(04)

Plans x

Plan in Hand Mtg

Right of Way x

Environmental x

Bid Award Date Dec. 6, 2010

Funding

\$15,360.00-STP UZA

Comments

Finished x

Unfinished

Applied for

**Peebly/Simmons
Circle # 233
Opossum Creek**

ADT 24

Five Year County Plan x

Programming Resolution x

Federal Job #

State Job Piece # 29878CT

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Finished

Unfinished x

Applied for

Funding

CIRB 2015--\$35,000 Engineering 29878(05)

CIRB 2016--\$200,000 Construction 29878(04)

Comments

Interviewed engineers and awarded to Brawley--5/2013

**Pine
Prairie Grove to Roller Coaster**

ADT 642

Five Year County Plan

Programming Resolution

Federal Job #

State Job Piece #

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Finished x 11/20/13

Unfinished

Applied for

Funding

\$136,640 from CBRI

Comments

**Will use CBRI money \$70,000 allocated for Peeby/Simmons bridge and \$66,640 for CDBG.
2012 REAP score 77**

**Pine
Simpson-Charter Oak**

ADT 546

Five Year County Plan

Programming Resolution

Federal Job #

State Job Piece #

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Funding

2010 REAP \$50,000

Comments

REAP grant money was received 5/31/11. ETR has been reimbursed.

Finished x

Unfinished

Applied for

**Pine
Waterloo-Charter Oak**

ADT 938 10/28/14

Five Year County Plan x

Programming Resolution x 2/26/2010

Federal Job # CR-142C(207)

State Job Piece # 28051(04)

Plans x

Plan in Hand Mtg x 7/9/13

Right of Way

Environmental

Bid Award Date

Finished

Unfinished x

Applied for

Funding

CIRB 2016 \$145,000 Match money

Comments

ODOT estimates fed share \$632,200

Applied for ACOG TIP 12/17/12--scored 16.653

Need to do shoulder work and guard rail then start environmental?

Applied for ACOG TIP 12/16/13--scored 19.665 Cost estimate is 795,000.00

A letter notifying land owners of environmental study was sent March 29, 2013.

Applied for ACOG TIP 12/15/14--scored _____

Pine/Camp

ADT

Five Year County Plan

Programming Resolution

Federal Job #

State Job Piece #

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Funding

Industrial Access-\$275,000

Comments

Mailed 324A form to ODOT requesting payment--4/13/11

Finished x

Unfinished

Applied for

Post
SH 105-Industrial

ADT 575

Funding

Five Year County Plan

Programming Resolution

Federal Job #

State Job Piece #

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Comments

2012 REAP score 81

2013 REAP score 65

2014 REAP score 67

Finished

Unfinished

Applied for x

**Prairie Grove east of Westminster
Circle # 113
Blue Creek**

ADT

Five Year County Plan

Programming Resolution

Federal Job # BRO-STIM(209)CO

State Job Piece # J/P 22891(04)

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Funding

Federal (ARRA) \$486,313.25

County (CBRI) \$5,114.34

Comments

Finished x

Unfinished

Applied for

**Prairie Grove/Hiwassee (Billy Owen Bridge)
Circle # 114A
Unnamed Creek**

ADT 18
Five Year County Plan x
Programming Resolution x
Federal Job # BRO-142D(200)CI
State Job Piece # 27519(04)
Plans x
Plan in Hand Mtg x 8/10/10
Right of Way 4/15/13--Utilities-3/25/13
Environmental 4/11
Bid Award Date

Funding
 CIRB 2015-\$135,000 match money
 BR Funding 2015-\$443,750
 CBRI \$96,467

Comments
 Estimated total cost-\$324,931
 ODOT estimates fed share \$400,000
 Engineering contract 3/12 estimates project to be \$625,000.
 A revised estimate by Mehlburger/Brawley, \$675,991.15

County's share-\$96,467
 10/22/14 ODOT opened bids. Low bid is Reece Construction for \$531,531.35

Finished
Unfinished x
Applied for

Replacement of Guardrails at 4 separate locations (See Comments below)

ADT

Five Year County Plan

Programming Resolution 12-13-13b

Federal Job #

State Job Piece # 30826(04)

Plans

Plan in Hand Mtg 4/11/14

Right of Way None needed-affidavit

Environmental

Bid Award Date

Funding

STP-UZA safety--2016-\$88,400

Comments

**CN-176A; CN-193B; Douglas/Seward intersection;
Pine/Prairie Grove intersection**

Applied for ACOG TIP 12/16/13--scored 0.112. Total cost estimate \$96,000.00.

Finished

Unfinished x

Applied for

**Roller Coaster
Guthrie City Limits-Pine**

ADT 888

Funding

Five Year County Plan

REAP 2009-\$29,620.57

Programming Resolution

Federal Job #

State Job Piece #

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Comments

Finished x

Unfinished

Applied for

Seward
I-35-Douglas; south to Forrest Hills

ADT 5,771 11/14/13

Funding

Five Year County Plan

Programming Resolution

Federal Job #

State Job Piece #

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Comments

Applied for ACOG TIP 12/16/13--scored 18.428. Total cost estimate \$1,335,000.00

Finished

Unfinished

Applied for x

Simmons
Douglas-6/10 mile west

ADT 1002

Five Year County Plan

Programming Resolution

Federal Job #

State Job Piece #

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Finished x 7/23/14

Unfinished

Applied for

Funding

\$205,000.00-Phillips 66 for 6/10 mile west from Douglas

Comments

Paved on July, 23, 2014 by Atlas. 4" of Type B asphalt and 2" of Type A , 22' wide. Cost of paving \$165,929.25.

**Simmons
I-35-Douglas**

ADT 1,002 10/21/11

Five Year County Plan

Programming Resolution x

Federal Job #

State Job Piece # 28720(04)

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Finished

Unfinished x

Applied for

Funding

CIRB 2015 \$263,000 engineering 28720(05)

CIRB 2017 \$100,000 construction 28720 (04)

Comments

ODOT estimates fed share \$424,000

Need to get collector status so we can apply for ACOG TIP.

Jeffrey will set up contract to do the engineering.

**11-5-13 Interviewed for engineer. Awarded to
Mehlburger/Brawley.**

Option: CIRB 2015 to engineer project

CIRB 2017 fund a structure

Use County funds to pave I-35 to Midwest

Applied for ACOG TIP 12/15/14--scored ____

Simmons
Midwest-4/10 mile east

ADT 1002

Funding

Five Year County Plan

\$50,000.00 of CBRI

Programming Resolution

Federal Job #

State Job Piece #

Plans

Comments

Paved on July, 23, 2014 by Atlas. 3" of Type B asphalt, 22' wide. Cost of paving \$59,448.66.

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Finished x 7/23/14

Unfinished

Applied for

Storm Sirens
Woodcrest Fire Dept. and Sooner Fire Dept.

ADT	Funding
Five Year County Plan	REAP 2010-\$50,000
Programming Resolution	
Federal Job #	
State Job Piece #	
Plans	Comments
Plan in Hand Mtg	
Right of Way	
Environmental	
Bid Award Date	
Finished x	
Unfinished	
Applied for	

**Triple X
Main-Bond**

ADT 134

Funding

Five Year County Plan

Programming Resolution

Federal Job #

State Job Piece #

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Comments

Applied for 2015 REAP (Pop 296)--Scored: 60 (10 point deduction for last year's REAP)

Finished

Unfinished

Applied for x

**Triplett
Pine-Midwest**

ADT 714

Funding

Five Year County Plan

Programming Resolution

Federal Job #

State Job Piece #

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Comments

2013 REAP score 54

Finished

Unfinished

Applied for x

**University Bridge Structure
475' East of Midwest**

ADT 147

Five Year County Plan

Programming Resolution

Federal Job #

State Job Piece #

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Finished x 6/10/13

Unfinished

Applied for

Funding

2013 CBRI--\$60,000 has been committed.

Comments

**Westminster
Waterloo-Charter Oak**

ADT 447 12/2/13

Five Year County Plan

Programming Resolution x 12/14/12

Federal Job # J3-0212(004)AG

State Job Piece # 30212(04)

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Finished

Unfinished

Applied for x

Funding

Comments

Applied for ACOG TIP 12/17/12--scored 16.352

Applied for ACOG TIP 12/161/13--scored 15.575. Total cost estimate \$785,000.00

2014 REAP scored 53

**Westminster
Waterloo-Simmons**

ADT 447

Funding

Five Year County Plan

Programming Resolution

Federal Job #

State Job Piece #

Plans

Plan in Hand Mtg

Right of Way

Environmental

Bid Award Date

Comments

2012 REAP score 75

Finished

Unfinished

Applied for x